

Ref: CED/TFL/08/7384
Dated of Test: 22-08-2025 (Dr. M. Kashif)

Dated: 18-08-2025

To,
Allied Union and Unique Builders
Construction Companies JV

Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/08/7384) (Page -1/1)

Reference to your Letter No. Nil, Dated: 18/08/2025 on the subject cited above. One Pressure Gauge No. 2724 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Pressure Gauge Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	10300	20300	30100	39900	49800	59500	69300	79000
Calibrated Pressure (MPa)	5.10	10.05	14.91	19.76	24.67	29.47	34.32	39.13

The Ram Area use for Calibration = 198 cm²

Calibration Curve For Pressure Gauge No. 2724

$$\text{Calibrated Value (bar)} = (0.9717 \times \text{Gauge Reading (bar)}) + 0.3131$$



Test Performed and Verified by:

To,

Rockwell Corp. (Pvt.) Ltd.

Pile Work at Colgate Palmolive Block-G, Sundar Industrial Estae, Lahore

Reference # CED/TFL 7395 (Dr. M Kashif)

Dated: 20-08-2025

Reference of the request letter # RCL/CPL/Lab-01

Dated: 20-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.369	10	0.372	0.120	0.108	32.50	44.20	60861	67323	82772	91559	1.5	18.8	-
2	0.386	10	0.380	0.120	0.113	36.00	47.00	67416	71378	88015	93188	1.3	16.3	-
3	0.367	10	0.371	0.120	0.108	32	43.70	59925	66611	81835	90965	1.4	17.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 3 Samples for Tensile and 0 Samples for Bend test

Bend Test

Test Performed and Verified by:

To,

Mr. Hamid Javid (AE B&R)
GE Air Rafiqui
Construction of 01 x Block of 6 'F' Type Flats (Minhas Block) at PAF Base Rafiqui.
CA No. CEA-DE-04/2026

Reference # CED/TFL 7396 (Dr. M Kashif)
Reference of the request letter # 6491/13/E-C

Dated: 20-08-2025
Dated: 11-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.361	3	0.367	0.110	0.106	36.50	48.50	74566	77355	99081	102786	1.4	17.5	3/8"
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 1 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Mr. Hamid Javid (AE B&R)
 GE Air Rafiqui
 Construction of 01 x Block of 6 'F' Type Flats (Minhas Block) at PAF Base Rafiqui.
 CA No. CEA-DE-04/2026

Reference # CED/TFL 7396 (Dr. M Kashif)
 Reference of the request letter # 6491/13/E-C

Dated: 20-08-2025
 Dated: 11-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.361	3	0.367	0.110	0.106	36.50	48.50	74566	77355	99081	102786	1.4	17.5	3/8"
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 1 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Nadeem Abbas (A/XEN)

AGE (Army) DI Khan

CA No. ENC-A-61/2025 "Const of Bdry Wall at DI Khan Garrison (Fort Iqbal & River Side) Cantt."

Reference # CED/TFL 7401 (Dr. M Kashif)

Dated: 21-08-2025

Reference of the request letter # 6633/26/E6

Dated: 21-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.377	3	0.376	0.110	0.111	32.20	46.70	65781	65255	95403	94640	1.4	17.5	3/8"
2	0.368	3	0.371	0.110	0.108	31.50	45.50	64351	65388	92952	94449	1.3	16.3	3/8"
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 0 Samples for Bend test

Bend Test														

Test Performed and Verified by:

To,

Engr. Sufyan Uppal (Project Engineer)
Baig Developers and Builders (Pvt.) Ltd.
Construction of ICON Mall & Towers, Bahria Town, Lahore

Reference # CED/TFL 7404 (Dr. M Kashif)
Reference of the request letter # ST/UET/21082025/3000

Dated: 22-08-2025
Dated: 21-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.368	3	0.371	0.110	0.108	31.00	41.20	63330	64489	84168	85708	1.2	15.0	-
2	0.371	3	0.372	0.110	0.109	30.00	40.70	61287	61866	83146	83931	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

Ref: CED/TFL/08/7405

Dated: 22-08-2025

Dated of Test: 22-08-2025 (Dr. M. Kashif)

To

**Muhammad Zubair (Team Leader-JIPIC)
Jalalpur Irrigation Project (JIP)
Construction of Jalalpur Irrigation Canal and its system (RD 52+000 to RD
225+500) Package No. JIP/WKS/ICB-P2**

Subject: **TESTING OF R.C.C. PIPE**

Reference to your letter no: JIPIC/2.18/8552 on dated 21.08.2025 on the subject cited above. Two R.C.C. Pipes as received by us has been tested. The results are tabulated as under.

Sr. No	Nominal Size	Total Length	Loaded Length	External Diameter	Internal Diameter	Wall Thickness	Proof load	Ultimate Load	D-Load (0.01 inch)	D-Load Ultimate
	(inch)	(inch)	(inch)	(inch)	(inch)	(inch)	(kg)	(kg)	Lbs/Linear foot/foot	Lbs/Linear foot/foot
1	15	92.4	84.7	19.1	15.03	2.03	10000	15000	2493	3740
2	15	92.5	84.6	19.4	15.27	2.07	9000	12000	2212	2950

Test Performed and Verified by:

To,

Mr. Abdul Basset
Banu Mukhtar Contracting (Pvt.) Ltd.
Gulbahar Tower (At Plot No.13, Block-D-1, Gulberg-III, Lahore)

Reference # CED/TFL 7406 (Dr. M Kashif)
Reference of the request letter # DOC-BMC/GULBAHAR/01

Dated: 22-08-2025
Dated: 22-08-2025

Tension Test Report (Page-1/1)

Date of Test 22-08-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.107	36.00	44.70	73544	75304	91318	93502	1.2	15.0	-
2	0.366	3	0.370	0.110	0.108	34.70	44.00	70889	72465	89888	91887	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by: