

Ref: CED/TFL/10/7652
Dated of Test: 20-10-2025 (Dr. M. Kashif)

Dated: 16-10-2025

To,
Mr. Mobashir A. Zia (Chief Executive)
Strong Force (Pvt.) Ltd.
Mount Khalid-04 Tower, Gulberg Green, Islamabad.

Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/10/7652) (Page -1/2)

Reference to your Letter No. L2025-10-11781, Dated: 15/10/2025 on the subject cited above. One Hydraulic Jack No. 47 with Gauge No. SF47 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 1000 (bar)
Calibrated Range : Zero - 400 (bar)

Hydraulic Jack Reading (bar)	0	40	80	120	160	200	240	280	320	360	400
Calibrated Load (kg)	0	2200	4300	6500	8700	10900	13100	15200	17350	19600	21900
Calibrated Pressure (bar)	0	42	83	125	167	209	252	292	333	377	421

The Ram Area use for Calibration = 51.05 cm²

Calibration Curve For Jack No. 47 Gauge No. SF 47

Calibrated Value (bar) = (1.0481 x Jack Reading (bar)) - 0.4803



Test Performed and Verified by:

Ref: CED/TFL/10/7652

Dated: 16-10-2025

Dated of Test: 20-10-2025 (Dr. M. Kashif)

To,

Mr. Mobashir A. Zia (Chief Executive)
Strong Force (Pvt.) Ltd.
Mount Khalid-04 Tower, Gulberg Green, Islamabad.

Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/10/7652) (Page -2/2)

Reference to your Letter No. L2025-10-11781, Dated: 15/10/2025 on the subject cited above. One Hydraulic Jack No. 48 with Gauge No. SF48 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 1000 (bar)
Calibrated Range : Zero - 400 (bar)

Hydraulic Jack Reading (bar)	0	40	80	120	160	200	240	280	320	360	400
Calibrated Load (kg)	0	2250	4350	6500	8500	10700	12800	15100	17150	19300	21450
Calibrated Pressure (bar)	0	43	84	125	163	206	246	290	329	371	412

The Ram Area use for Calibration = 51.05 cm²

Calibration Curve For Jack No. 48 Gauge No. SF 48

Calibrated Value (bar) = (1.0269 x Jack Reading (bar)) + 0.7859



Test Performed and Verified by:

To,

Engr. Abdul Hayee (Project Manager)
HS Ideal Town
Construction of HS Ideal Tower Bahria Town Lahore
First Floor Slab (Left Side) P-2

Reference # CED/TFL 7655 (Dr. Rizwan Riaz)
Reference of the request letter # HSIT/18

Dated: 16-10-2025
Dated: 16-10-2025

Tension Test Report (Page-1/1)

Date of Test 20-10-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.402	3	0.388	0.110	0.118	41.20	56.20	84168	78345	114811	106869	1.0	12.5	-
2	0.402	3	0.388	0.110	0.118	44.70	57.20	91318	85045	116854	108827	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Sinaco Engineers (Pvt.) Ltd.
 Construction of Storage Area & Shredder Building of Ittehad Chemical Industries

Reference # CED/TFL 7640 (Dr. Ali Ahmad)
 Reference of the request letter # 00527-2025

Dated: 15-10-2025
 Dated: 07-10-2025

Tension Test Report (Page-1/1)

Date of Test 16-10-2025
 Gauge Length 2 inches
 Description MS Plate Strips Tensile Test Report

Sr. No.	Designation	Size of Strip	X Section Area	Yield Load	Breaking Load	Yield Stress	Ultimate Stress	Elongation	% Elongation	Remarks
	(Inch)	(mm)	(mm ²)	(kg)	(kg)	(MPa)	(MPa)	(inch)		
1	MS Plate	29.70 x 4.70	139.59	4990	6850	350.7	481.4	0.6	30.0	5mm
2	MS Plate	29.40 x 8.00	235.20	10140	13830	422.9	576.8	0.7	35.0	8mm
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 0 Samples for Bend test

Bend Test

Test Performed and Verified by:

To,
 Mr. Muhammad Jamil Alam (Head Quality Assurance)
 FF Steel Ltd.
 12 MW Solar Project Lahore

Reference # CED/TFL 7657 (Dr. Rizwan Riaz)
 Reference of the request letter # Nil

Dated: 16-10-2025
 Dated: 16-10-2025

Tension Test Report (Page-2/2)

Date of Test 20-10-2025
 Gauge Length 2 inches
 Description Steel Strips Tensile Test Report

Sr. No.	Designation	Size of Strip	X Section Area	Yield Load	Breaking Load	Yield Stress	Ultimate Stress	Elongation	% Elongation	Remarks
	(Inch)	(mm)	(mm ²)	(kg)	(kg)	(MPa)	(MPa)	(inch)		
7	Section 36x36 (1)	26.10 x 1.80	46.98	1910	2570	398.8	536.6	0.5	25.0	-
8	Section 36x36 (2)	22.10 x 2.00	44.20	1680	2190	372.9	486.1	0.4	20.0	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 0 Samples for Bend test

Bend Test										

Test Performed and Verified by:

To,
 Engr. Mirza Rizwan Shabbir (Executive Engineer PWD)
 PHE Division Kotli
 Water Supply Scheme THQ Sehnsa District Kotli

Reference # CED/TFL 7658 (Dr. Rizwan Riaz)
 Reference of the request letter # 1102-05/XEN/PWD/PHED

Dated: 16-10-2025
 Dated: 26-06-2025

Tension Test Report (Page-1/4)

Date of Test 20-10-2025
 Gauge Length 2 inches
 Description G.I Pipes Strips Tensile Test Report

Sr. No.	Designation	Size of Strip	X Section Area	Yield Load	Breaking Load	Yield Stress	Ultimate Stress	Elongation	% Elongation	Remarks
	(Inch)	(mm)	(mm ²)	(kg)	(kg)	(MPa)	(MPa)	(inch)		
1	G.I Pipe	35.10 x 4.50	157.95	5610	6650	348.4	413.0	0.8	40.0	6"
2	G.I Pipe	34.00 x 4.50	153.00	5320	6290	341.1	403.3	1.1	55.0	6"
3	G.I Pipe	33.20 x 4.30	142.76	5220	6170	358.7	424.0	1.1	55.0	6"
4	G.I Pipe	33.20 x 4.30	142.76	5170	6220	355.3	427.4	1	50.0	6"
5	G.I Pipe	33.30 x 4.30	143.19	5170	6240	354.2	427.5	1.1	55.0	6"
6	G.I Pipe	32.90 x 4.30	141.47	5120	6140	355.0	425.8	1	50.0	6"

Note: Only 6 Samples for Tensile and 3 Samples for Bend test

Bend Test

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Engr. Mirza Rizwan Shabbir (Executive Engineer PWD)
 PHE Division Kotli
 Water Supply Scheme THQ Sehnsa District Kotli

Reference # CED/TFL 7658 (Dr. Rizwan Riaz)
 Reference of the request letter # 1102-05/XEN/PWD/PHED

Dated: 16-10-2025
 Dated: 26-06-2025

Tension Test Report (Page-2/4)

Date of Test 20-10-2025
 Gauge Length 2 inches
 Description G.I Pipes Strips Tensile Test Report

Sr. No.	Designation	Size of Strip	X Section Area	Yield Load	Breaking Load	Yield Stress	Ultimate Stress	Elongation	% Elongation	Remarks
	(Inch)	(mm)	(mm ²)	(kg)	(kg)	(MPa)	(MPa)	(inch)		
7	G.I Pipe	30.90 x 5.70	176.13	6880	8740	383.2	486.8	1.1	55.0	8"
8	G.I Pipe	30.90 x 5.70	176.13	6880	8660	383.2	482.3	0.7	35.0	8"
9	G.I Pipe	30.70 x 5.70	174.99	7000	8770	392.4	491.6	0.6	30.0	8"
10	G.I Pipe	31.10 x 5.70	177.27	7440	9120	411.7	504.7	0.6	30.0	8"
11	G.I Pipe	33.00 x 5.70	188.10	7610	9500	396.9	495.5	0.9	45.0	8"
12	G.I Pipe	33.00 x 5.70	188.10	7920	9600	413.1	500.7	0.8	40.0	8"

Note: Only 6 Samples for Tensile and 3 Samples for Bend test

Bend Test

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

G.I Pipe Strip Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Engr. Mirza Rizwan Shabbir (Executive Engineer PWD)
 PHE Division Kotli
 Water Supply Scheme THQ Sehnsa District Kotli

Reference # CED/TFL **7658** (Dr. Rizwan Riaz)
 Reference of the request letter # 1102-05/XEN/PWD/PHED

Dated: 16-10-2025
 Dated: 26-06-2025

Weight & Size Test Report (Page – 3/4)

Date of Test 20-10-2025
 Description Unit Weight and Size Test

Sr. No.	Designation	Weight	Length	Weight per Unit Length	Dia	Thickness	Remark
	(inch)	(g)	(mm)	(kg/m)	(mm)	(mm)	
1	G.I Pipe 6"	1191	65.8	18.10	164.0	4.5	-
2	G.I Pipe 6"	1199	66.3	18.08	163.2	4.5	-
3	G.I Pipe 6"	1192	66.4	17.95	164.1	4.3	-
4	G.I Pipe 12"	2023	64.9	31.17	218.4	5.7	-
5	G.I Pipe 12"	2016	64.6	31.21	218.6	5.7	-
6	G.I Pipe 12"	1961	63.6	30.83	218.2	5.7	-
-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-
Only six samples for test							
-	-	-	-	-	-	-	-

Test Performed and Verified by:

To,
 Engr. Mirza Rizwan Shabbir (Executive Engineer PWD)
 PHE Division Kotli
 Water Supply Scheme THQ Sehnsa District Kotli

Reference # CED/TFL **7658** (Dr. Rizwan Riaz)
 Reference of the request letter # 1102-05/XEN/PWD/PHED

Dated: 16-10-2025
 Dated: 26-06-2025

Seamless/Flattening Test Report (Page – 4/4)

Date of Test 20-10-2025
 Description Test as per ASTM-A53-02

Sr. No.	Designation	Test Type	Observation/Results
1	G.I Pipe “6”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
2	G.I Pipe “6”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
3	G.I Pipe “6”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
4	G.I Pipe “8”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
5	G.I Pipe “8”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
6	G.I Pipe “8”	Ductility	No crack was observed
		Soundness	No evidence of lamination noticed
Only six samples for test			

Test Performed and Verified by:

To,

Director
The Oasis Golf & Aqua Resort (Pvt.) Ltd.
(Witness by: Mr. Nabeel, Accounts Executive Oasis Packing)

Reference # CED/TFL 7659 (Dr. Asif Hameed)
Reference of the request letter # HO/25/8183

Dated: 20-10-2025
Dated: 20-10-2025

Tension Test Report (Page-1/1)

Date of Test 20-10-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
				Nominal	Actual	(kN)	(kN)	Nominal	Actual	Nominal	Actual	(inch)		
1	0.380	3	0.377	0.110	0.1117	39.70	49.70	81103	79883	101532	100005	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 1 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by: