

Ref: CED/TFL/08/7425

Dated: 27-08-2025

Dated of Test: 01-09-2025 (Dr. M. Kashif)

To

**Assistant Director (QCD)
Wasa, Lahore.**

**Subject: - CALIBRATION OF HYDRAULIC JACK WITH GAUGE
(MARK: TFL/08/7425) (Page-1/1)**

Reference to your Letter No. QCD/3714, Dated: 25/08/2025 on the subject cited above. One Hydraulic Jack with Gauge as received by us has been calibrated. The results are tabulated as under:


**Total Range : Zero - 80 (Tonne)
Calibrated Range : Zero - 65 (Tonne)**

Hydraulic Jack Reading (Tonne)	5	10	15	20	25	30	35	40	45	50	55	60	65	
Calibrated Load	(kg)	4000	8800	13800	18800	23700	28600	33700	38600	43300	48400	53200	58200	63400
	(Tonne)	4.00	8.80	13.80	18.80	23.70	28.60	33.70	38.60	43.30	48.40	53.20	58.20	63.40

1000 kg = 1 Tonne

Calibration Curve For Jack with Guage

$$\text{Calibrated Value (Tonne)} = (0.9879 \times \text{Jack Reading (Tonne)}) - 1.00$$



Test Performed and Verified by:

To,

Mr. Sabir Khan (Admin Incharge)
Linker Developers (Pvt.) Ltd.
Construction of Warehouse at Emirates, Nathaykhalsa Multan Road
(Markhor Steel)

Reference # CED/TFL 7426 (Dr. Rizwan Azam)
Reference of the request letter # Linker/08/25/017

Dated: 27-08-2025
Dated: 26-08-2025

Tension Test Report (Page-1/1)

Date of Test 01-09-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.367	3	0.371	0.110	0.108	37.50	48.20	76609	78089	98468	100370	0.9	11.3	-
2	0.365	3	0.370	0.110	0.107	37.20	47.50	75996	77957	97038	99542	1.1	13.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

Ref: CED/TFL/08/7428

Dated: 27-08-2025

Date of Test: 01-09-2025 (Dr. M. Kashif)

To,

Mr. Fayyaz Ahmad (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Arterial Main, Secondary and Distribution Network in the Eastern Part of the City Faisalabad (Laying of HDPE) Arterial Main From Lower Canal Jaranwala Road to Fish Farm Chowk and Distribution Centre of Zone-5.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/08/7428) (Page # 1/1)

Reference to your Letter No. 4707/11/FA/01/FSD/20, Dated: 28/07/2025 on the subject cited above. One Pressure Gauge no. EN 837-1 as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 290 (Psi)
Calibrated Range : Zero - 240 (Psi)

Pressure Gauge Reading (Psi)	40	80	120	160	200	240
Calibrated Load (kg)	500	1100	1550	2050	2650	3150
Calibrated Pressure (Psi)	36	79	111	147	190	226

The Ram Area for Calibration = 198 cm²



Test Performed and Verified by:

To,

Engr. Riaz Ahmad (The Engineer's Rep/RE, A&D)
Metroplan-Asian JV
Establishment of Nawaz Sharif Institute of Cancer Treatment & Research, Lahore Phase-1
(Package-A&D) (FF Steel)

Reference # CED/TFL 7430 (Dr. Safer Abbas) Dated: 27-08-2025
Reference of the request letter # Metroplan-Asian(JV)/NSICTR/RE(A&D)/274 Dated: 25-08-2025

Tension Test Report (Page-1/1)

Date of Test 28-08-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.372	3	0.373	0.110	0.109	33.20	47.20	67824	68254	96425	97036	1.1	13.8	-
2	0.374	3	0.374	0.110	0.11	33.50	47.70	68437	68448	97446	97462	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Urwa Zaheer

HS Ideal Tower, Bahria Town, Lahore

HS Ideal Tower, Bahria Town, Lahore (Raft foundation of Sump Area, Lift Area)

Reference # CED/TFL 7433 (Dr. M Kashif)

Dated: 28-08-2025

Reference of the request letter # HSIT/05

Dated: 27-08-2025

Tension Test Report (Page-1/1)

Date of Test 01-09-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.374	3	0.374	0.110	0.1098	35.00	47.70	71502	71653	97446	97652	1.3	16.3	-
2	0.367	3	0.370	0.110	0.1078	33.00	46.50	67416	68821	94995	96975	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,
 Ms. Sana Meraj (Lead Engineer)
 Building Standards Ltd.

Reference # CED/TFL 7434 (Dr. Rizwan Azam)
 Reference of the request letter # BS/250827-028

Dated: 28-08-2025
 Dated: 27-08-2025

Tension Test Report (Page-1/1)

Date of Test 01-09-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.356	10	0.365	0.120	0.1047	31.20	46.20	58427	66972	86517	99169	1.1	13.8	-
2	0.360	10	0.367	0.120	0.1056	31.50	45.70	58989	67008	85581	97214	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 0 Samples for Bend test

Bend Test														

Test Performed and Verified by:

To,
M/S Altec International, Lahore

Reference # CED/TFL 7437 (Dr. M. Kashif)
Reference of the request letter # Nil

Dated: 28-08-2025

Dated: 25-08-2025

Tension Test Report (Page – 1/1)

Date of Test 01-09-2025

Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight			Breaking Load	Remarks / Coil No.
	(mm)	Weight (g)	Length (cm)	(kg/m)	(kg)	
1	8.3	270.0	105.4	0.26	4700	-
2	8.3	344.0	134.4	0.26	4400	-
3	8.3	316.0	119.0	0.27	4600	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
Only three samples for test						
-	-	-	-	-	-	-

Test Performed and Verified by:

Ref: CED/TFL/08/7438

Dated: 29-08-2025

Dated of Test: 01-09-2025 (Dr. M. Kashif)

To

**Assistant Director (QCD)
WASA, Lahore
(M/s Wahga Pipes)**

Subject: - CALIBRATION OF PRESSURE GAUGE (MARK:TFL/08/7438)

Reference to your Letter No. QCD/3740, Dated: 28/08/2025 on the subject cited above. One Pressure Gauge as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 70 (Ton)
Calibrated Range : Zero - 45 (Ton)

Hydraulic Jack Reading (Ton)	1	5	10	15	20	25	30	35	40	45	
Calibrated Load	(kg)	0	6600	14600	23100	30400	38300	47200	55500	64000	72100
	(Ton)	0	7.3	16.1	25.4	33.5	42.2	52.0	61.1	70.5	79.4

1000 Kg = 1.1011 Ton

Calibration Pressure Gauge

Calibrated Value (Tons) = (1.8021 x Jack Reading (Tons)) 1.9899



Test Performed and Verified by:

To,

Engr. Arfan Ullah (Assistant Engineer Civil)
National Skills University Islamabad
Construction of Administration Block at National Skills University Islamabad Muridke Campus
(2nd Floor Beam)

Reference # CED/TFL 7439 (Dr. Rizwan Azam)
Reference of the request letter # NSU/AdminBlock/2023/MC/22

Dated: 29-08-2025
Dated: 17-07-2025

Tension Test Report (Page-1/3)

Date of Test 01-09-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.372	3	0.373	0.110	0.1093	33.00	50.00	67416	67857	102145	102814	1.2	15.0	-
2	0.372	3	0.373	0.110	0.1092	34.00	51.00	69459	69985	104188	104977	1.2	15.0	-
3	0.367	3	0.371	0.110	0.1079	33.2	51	67824	69115	104188	106170	1.1	13.8	-
4	0.365	3	0.369	0.110	0.1072	30.7	46.7	62717	64356	95403	97896	1.3	16.3	-
5	0.376	3	0.375	0.110	0.1104	32.5	48.2	66394	66133	98468	98080	1.1	13.75	-
6	0.360	3	0.3672	0.110	0.1059	33.5	52	68437	71102	106231	110368	0.9	11.25	-

Note: Only 6 Samples for Tensile and 0 Samples for Bend test

Bend Test														

Test Performed and Verified by:

To,

Engr. Arfan Ullah (Assistant Engineer Civil)
National Skills University Islamabad
Construction of Administration Block at National Skills University Islamabad Muridke Campus
(2nd Floor Column)

Reference # CED/TFL 7439 (Dr. Rizwan Azam)
Reference of the request letter # NSU/AdminBlock/2023/MC/22

Dated: 29-08-2025
Dated: 17-07-2025

Tension Test Report (Page-2/3)

Date of Test 01-09-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.370	3	0.372	0.110	0.109	33.50	51.50	68437	69215	105209	106405	1.1	13.8	-
2	0.366	3	0.370	0.110	0.108	32.20	50.00	65781	67225	102145	104387	0.9	11.3	-
3	0.370	3	0.372	0.110	0.109	35.7	52.2	72932	73730	106639	107807	1.0	12.5	-
4	0.365	3	0.369	0.110	0.107	33.5	51	68437	70255	104188	106956	1.1	13.8	-
5	0.366	3	0.37	0.110	0.107	32.7	51	66803	68395	104188	106672	0.9	11.25	-
6	0.372	3	0.373	0.110	0.109	32.5	48.5	66394	66860	99081	99776	1.1	13.75	-

Note: Only 6 Samples for Tensile and 0 Samples for Bend test

Bend Test

Test Performed and Verified by:

To,

Engr. Arfan Ullah (Assistant Engineer Civil)
National Skills University Islamabad
Construction of Administration Block at National Skills University Islamabad Muridke Campus
(2nd Floor Slab)

Reference # CED/TFL 7439 (Dr. Rizwan Azam)
Reference of the request letter # NSU/AdminBlock/2023/MC/24

Dated: 29-08-2025
Dated: 04-08-2025

Tension Test Report (Page-3/3)

Date of Test 01-09-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.370	3	0.372	0.110	0.109	33.50	51.50	68437	69215	105209	106405	1.1	13.8	-
2	0.366	3	0.370	0.110	0.108	32.20	50.00	65781	67225	102145	104387	0.9	11.3	-
3	0.370	3	0.372	0.110	0.109	35.7	52.2	72932	73730	106639	107807	1.0	12.5	-
4	0.365	3	0.369	0.110	0.107	33.5	51	68437	70255	104188	106956	1.1	13.8	-
5	0.366	3	0.37	0.110	0.107	32.7	51	66803	68395	104188	106672	0.9	11.25	-
6	0.372	3	0.373	0.110	0.109	32.5	48.5	66394	66860	99081	99776	1.1	13.75	-

Note: Only 6 Samples for Tensile and 0 Samples for Bend test

Bend Test

Test Performed and Verified by:

To,

Mr. Ghulam Rasool Domki (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover Rajjar Railway Crossing Sarai Alamgir District Gujrat

Reference # CED/TFL 7440 (Dr. M Kashif)

Dated: 29-08-2025

Reference of the request letter # 4376/103/GRD/16

Dated: 25-08-2025

Tension Test Report (Page-1/1)

Date of Test 01-09-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.129	10	1.243	1.270	1.213	34800	53000	60393	63221	91978	96285	1.5	18.8	-
2	4.254	10	1.262	1.270	1.25	35200	54200	61087	62068	94060	95571	1.8	22.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test

10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Alfredo Gomez (Acting Resident Engineer Labs)
Diamer Basha Consultants Group
Contract MW-1 Dam Part (Civil Works) and Tangir Hydropower Works

Reference # CED/TFL **7441** (Dr. M. Kashif)
Reference of the request letter # DBCG/Lab/PFJV/2025/54

Dated: 29-08-2025
Dated: 20-08-2025

Tension Test Report (Page -1/3)

Date of Test 01-09-2025
Gauge length 600 mm
Description Steel Strand Tensile Test as per ASTM A-416

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/km)	(kg/km)	(kg)	(kN)	(kg)	(kN)	GPa		
1	15.24 (0.6")	1102.0	1117.0	24800	243.29	27700	271.74	202	>3.50	7198
2	15.24 (0.6")	1102.0	1116.0	25100	246.23	27600	270.76	204	>3.50	7204
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-

Only two samples for test

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Mr. Alfredo Gomez (Acting Resident Engineer Labs)
Diamer Basha Consultants Group
Contract MW-1 Dam Part (Civil Works) and Tangir Hydropower Works


Reference # CED/TFL 7441 (Dr. M. Kashif)

Dated: 29-08-2025

Reference of the request letter # DBCG/Lab/PFJV/2025/54

Dated: 20-08-2025

Graph (Page – 2/3)



Test Performed and Verified by:


To,

Mr. Alfredo Gomez (Acting Resident Engineer Labs)
Diamer Basha Consultants Group
Contract MW-1 Dam Part (Civil Works) and Tangir Hydropower Works

Reference # CED/TFL 7441 (Dr. M. Kashif)
Reference of the request letter # DBCG/Lab/PFJV/2025/54

Dated: 29-08-2025
Dated: 20-08-2025

Graph (Page – 3/3)



Test Performed and Verified by:

To,

Mr. Maqssod Ahmad
Prime Steel Re-Rolling Mills

Reference # CED/TFL 7442 (Dr. Rizwan Azam)

Dated: 01-09-2025

Reference of the request letter # Nil

Dated: 01-09-2025

Tension Test Report (Page-1/1)

Date of Test 01-09-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.381	3	0.378	0.110	0.112	--	65.70	--	--	134219	131757	1.1	13.8	-
2	0.383	3	0.379	0.110	0.113	--	66.50	--	--	135853	132659	0.6	7.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Mr. Maqsood Ahmad
 Prime Steel Re-Rolling Mills

Reference # CED/TFL 7442 (Dr. Rizwan Azam)
 Reference of the request letter # Nil

Dated: 01-09-2025
 Dated: 01-09-2025

Tension Test Report (Page-2/2)

Date of Test 01-09-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.382	3	0.378	0.110	0.112	--	66.00	--	--	134831	132030	0.7	8.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 1 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

District Engineer Chitral,
PATRIP Project SRSP, Chitral
Construction of Patai and Ursoon Bridges in UC Ashrait Citral (PAK-SRSP-CHI-019)

Reference # CED/TFL **7444** (Dr. M. Kashif)
Reference of the request letter # Nil

Dated: 01-09-2025
Dated: 01-09-2025

Tension Test Report (Page – 1/3)

Date of Test 01-09-2025
Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight			Breaking Load	Remarks / Coil No.
	(mm)	Weight (g)	Length (cm)	(kg/m)	(kg)	
1	32 (6x36)	4328	99.8	4.34	55000	-
2	32 (6x36)	4368	100.0	4.37	54000	-
3	32 (6x36)	4316	99.5	4.34	54600	-
4	32 (6x36)	4470	102.7	4.35	55000	-
5	32 (6x36)	4447	102.4	4.34	55600	-
6	32 (6x36)	4331	99.8	4.34	56200	-
Only six samples for test						
-	-	-	-	-	-	-

Test Performed and Verified by:

To,

District Engineer Chitral,
PATRIP Project SRSP, Chitral
Construction of Patai and Ursoon Bridges in UC Ashrait Citral (PAK-SRSP-CHI-019)

Reference # CED/TFL **7444** (Dr. M. Kashif)
Reference of the request letter # Nil

Dated: 01-09-2025
Dated: 01-09-2025

Tension Test Report (Page – 2/3)

Date of Test 01-09-2025
Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight			Breaking Load	Remarks / Coil No.
	(mm)	Weight (g)	Length (cm)	(kg/m)	(kg)	
1	25 (6x36)	2822	101.0	2.79	35800	-
2	25 (6x36)	2875	102.0	2.82	36400	-
3	25 (6x36)	2804	98.2	2.86	37600	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
Only three samples for test						
-	-	-	-	-	-	-

Test Performed and Verified by:

To,

District Engineer Chitral,
PATRIP Project SRSP, Chitral
Construction of Patai and Ursoon Bridges in UC Ashrait Citral (PAK-SRSP-CHI-019)

Reference # CED/TFL **7444** (Dr. M. Kashif)
Reference of the request letter # Nil

Dated: 01-09-2025
Dated: 01-09-2025

Tension Test Report (Page – 3/3)

Date of Test 01-09-2025
Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight			Breaking Load	Remarks / Coil No.
	(mm)	Weight (g)	Length (cm)	(kg/m)	(kg)	
1	12 (6x36)	707	100.3	0.70	9800	-
2	12 (6x36)	705	100.0	0.71	9700	-
3	12 (6x36)	705	100.0	0.71	10100	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
Only three samples for test						
-	-	-	-	-	-	-

Test Performed and Verified by: